

Quick-win Measures and Projects under the IIS initiative

Subject	Status
Quick-win Measures	
<i>Enhancing Connectivity and Walkability</i>	
1. Repainting of WCH Road flyover	Completed
2. Repaving of footpaths along WCH Road	Completed
3. Repaving of road carriageway at Main Street, ALC	Completed
4. New pedestrian crossing at WCH Road near Lee Fund Centre	Completed
5. New pedestrian crossings at Ping Lan Street and Main Street, ALC	Completed
6. Widening of crossing at WCH Road/Tong Bin Lane junction	Completed
7. Improvement to pedestrian connectivity of public landing steps adjoining ALC Wind Tower Park	Completed
8. Improvement to pedestrian connectivity between Aberdeen Praya Road and Yue Shi Cheung Road	Completed
9. Provision of designated pick-up/drop-off point at Police School Road	Completed
10. New pedestrian crossing at WCH Road near Coda Design Centre	In progress
11. Widening of footpath along WCH Road near Ocean Park Plant Nursery	To commence works in September 2023
12. Improvement of pedestrian crossings near Tai Wong Ye Temple	To commence works in September 2023
13. Widening and facelifting of footpaths along western side of Shum Wan Road	To commence works in early 2024
14. Repaving of road carriageway at Wah Ting Street and Yuet Hoi Street	To commence works in Q4 2023
15. Direct connection between Nam Long Shan Road Cooked Food Market (NLSRCFM) and adjacent footbridge	To commence works in Q2 2024
16. Provision/Improvement of pedestrian crossings at Yip Fat Street	To commence works in Q4 2023
17. Improvement to the pedestrian crossing near up-ramp of ALC Bridge Road	To commence works in Q1 2024
18. Provision of pedestrian crossing at Aberdeen Main Road near Jadewater	Under planning

19. Walkability improvements at Main Street, ALC	Under planning
20. Modification of traffic island at Kwun Hoi Path	Under planning
21. Footpath improvement and provision of pick-up/drop-off layby at Shum Wan Pier Drive	Under planning
<i>Improve Urban Environment</i>	
1. Opening up an enclosed landscaped and lawn area adjoining ALC Park	Completed
2. Widening of promenade adjoining public car park in ALC North	Completed
3. Improvement/relocation of marine-related signboards on the waterfronts of Aberdeen Typhoon Shelter	Completed
4. Additional benches and mural painting at public space next to Tai Wong Ye Temple	Completed
5. Opening up an enclosed area adjoining ALC Main Street Sewage Pumping Station	Completed
6. Facelifting of pedestrian subway near Aberdeen Bus Terminus	Completed
7. Green Link in WCH (to connect MTR WCH Station with Aberdeen Country Park)	In progress
8. Parklet adjoining MTR WCH Station	In progress
9. Enhancements to the waterfronts of Aberdeen Typhoon Shelter	In progress
10. Opening up an enclosed area at upstream section of Staunton Creek Nullah	In progress
11. Repaving along main landscape corridor in WCH	To commence works in Q4 2023
<i>Enliven the District</i>	
1. Temporary landing facility at Tai Shue Wan	Completed
2. Additional public landing steps at ALC North	Completed
3. Refurbishment of signage for sightseeing sampans on both sides of Aberdeen Typhoon Shelter	Completed
4. Additional public landing facility cum harbour steps near ALC Praya Road	Under planning
5. Provision of Water Selling Kiosk at Tin Wan Waterfront	Under planning
Projects	
<i>Enhancing Connectivity and Walkability</i>	
1. Boardwalk along Staunton Creek Nullah	To commence works in early 2024, subject to funding approval
2. Improvements to Aberdeen Bus Terminus	Under planning

3. Metered car park at Lee Man Road Bus Terminus site	Under planning
4. Lift tower at Heung Yip Path	Under planning
5. Provision of Emergency Vehicular Access at Ap Lei Chau Waterfront Promenade	Under planning
<i>Improve Urban Environment</i>	
1. Green@Southern	Review of site options completed by EPD; local stakeholders would be further consulted
2. Improvement to Heung Yip Road Sitting-out Area	Conceptual design completed; to commence detailed design in Q4 2023
3. Improvement to roof garden of NLSRCFM	To commence detailed design in Q4 2023
4. Improvement to Nam Long Shan Road Children's Playground and Rest Garden and provision of a lift tower	Conceptual design completed; to commence detailed design in Q4 2023
5. Transformation and extension of children's playground in ALC Park	Target to commence schematic design within 2023
6. New open space at Shum Wan Pier Drive	Feasibility study completed; to commence detailed design in Q4 2023
7. New children's playground near Aberdeen Tennis and Squash Centre	Feasibility study is in progress
8. Relocation of Basketball Court on the Aberdeen Waterfront	Under planning
9. New open space in ALC Northeast	To define project scope and development framework within 2023
<i>Unleash Development Potential</i>	
1. Redevelopment and enhancement of recreation and sports facilities in WCH to promote "single site, multiple use"	Technical feasibility study completed; to be approved and followed by the formulation of master layout plan and detailed technical assessments
2. Review of temporary bus depot sites in WCH	Exploring possible land use/development options
3. Revitalisation of industrial buildings in WCHBA	Facilitation services on-going and on request
<i>Enliven the District</i>	
1. Expansion of Aberdeen Typhoon Shelter	Site investigation works have been largely completed, to be followed by detailed impact assessments and design work. Subject to

	funding approval, construction works would commence in 2025
2. Deep Water Bay Pier and Tai Shue Wan Pier	To complete preliminary design and various technical assessments, and commence detailed design in 2024. Subject to funding approval, construction works would commence in 2025
3. Revitalisation of Aberdeen Wholesale Fish Market	Preliminary schematic proposal being formulated for consultation with stakeholders within 2023
4. Place-making events/projects	Facilitation services on-going and on request